

Town of Lake George
20 Old Post Road
Lake George, New York 12845
518.668.5131

DRAFT

INSPECTION WORKSHEET for ONSITE WASTEWATER TREATMENT SYSTEMS (OWTS)

[Septic Hauler to complete during pump out and inspection]

Lake George property owners are required to return this worksheet with a copy of the septic hauler's pump out and inspection receipt to the Town of Lake George Planning Office (please mail or drop off during business hours Mon-Fri 8:30am to 4:30pm). This completed worksheet is necessary to substantiate your participation in maintenance of sewage treatment on your property.

Date _____ Septic Hauler _____

Inspected By _____ Certification # _____

Homeowner _____

Address _____

Number of Bedrooms _____

Phone _____

Age of OWTS _____

SEPTIC SYSTEM SERVICE *[please circle Yes or No]*

- ✓ Tank uncovered? **Yes / No**
- ✓ Inlet and Outlet risers to grade? **Yes / No** [If **No**, time required to locate and uncover septic tank _____ min]
- ✓ Inlet Sanitary Tee **Yes / No**
- ✓ Outlet baffle **Yes / No** Condition of baffle: **Good** _____ **Failed** _____
- ✓ Liquid Level **Acceptable** _____ **High** _____ **Below Outlet ?** **Yes / No**
- ✓ Scum Depth _____ inches
- ✓ Sludge Depth _____ inches
- ✓ Toilet flushed? **Yes / No**
- ✓ Other components: **Grinder Pump** **Effluent Pump** **Effluent filter** *[circle if applicable]*

EVALUATION FINDINGS

- **Septic system sewage flows into:** **Condition of septic tank**
 - Concrete septic tank _____ gals (size of tank) _____
 - Plastic septic tank _____ gals (size of tank) _____
 - Metal septic tank _____ gals (size of tank) _____
 - Holding tank _____ gals (size of tank) _____
 - Cesspool _____ gals (size and construction of cesspool) _____
- **Effluent from septic tank flows to:**
 - Soil Treatment Area (STA) _____ Field probed? **Yes / No** **Condition of field** _____
 - Seepage pit / drywell _____
 - Eljen ETU _____
 - Puraflo ETU _____
 - Other (please describe) _____

OVERALL CONDITION OF OWTS *(please detail all findings and use back of sheet for additional information)*

Thank you for your participation in the Town of Lake George Consolidated Board of Health **Septic Initiative Program**.

Septic Hauler: Use back of worksheet for additional assessed information and sketch of OWTS on property.

Homeowner: Please return this completed worksheet and a copy of your recent pump out and inspection receipts to the TLG Planning Office.